



Our Ref.: G176/RCN/JAE/TF

20th July 2023

For the attention of the Resident

Dear Resident,

Re: Ansteys Road Enabling Works, Hanham – Phase 2 Project Update

As you will be aware, Forkers Limited have remobilised to site and are underway with Phase 2 of the enabling works at Ansteys Road, Hanham.

The new raised table has been completed to the highway at the junction of Memorial Road and New Walk, and additional highway improvement works continue further along New Walk to manage traffic flows and create the new goods access for Sealtech.

Further site investigation works have been undertaken and probe drilling works are currently ongoing towards the north of the site. It is anticipated that the first phase of drilling work will be completed in the next 1-2 weeks, with a second, shorter phase being undertaken in late August, following the completion of Sealtech's new access.

This current overall phase of work is estimated to be completed by mid-September.

Contacts for the project are: -

Andy Eastwood – Site Manager – email andyeastwood@forkers.com – Tel 07711 014 111
Terence Forker – Contracts Manager – email terenceforker@forkers.com – Tel 07736 780 502

We would like to take this opportunity to thank you for your patience and understanding during this phase of the project and assure you of our best attention at all times.

Yours faithfully,
for **Forkers Limited**

Terence Forker

Terence Forker
Contracts Manager